

Vorgangsname		Wer	%	Dauer	Anfang	Ende	2027																												2028																																																																																																																
							Halbe 1, 2027														Halbe 2, 2027														Halbe 1, 2028														Halbe 2, 2028																																																																																																		
							J							F							M							A							M							J							J							A							S																																																																																				
138	LPH 6+7 Ausschreibung + Vergabe			44%	965 Tage	Mon 01.07.24	Mi 24.05.28																																																																																																																																												
487	300.024.1 Fliesen - WM-Planung, Materialdisposition		AN 300.024.1	0%	50 Tage	Don 10.12.26	Mon 01.03.27	position																												91.03.27																																																																																																															
488	300.024.1 Fliesen - Baubeginn		AN 300.024.1	0%	1 Tag	Mon 31.05.27	Mon 31.05.27																													300.024.1 Fliesen - Baubeginn																												31.05.27																																																																																			
LPH 8 Bauausführung																																																																																																																																																			
933	Neubau			16%	1199 Tage	Mon 18.12.23	Don 19.10.28																																																																																																																																												
976	Bauteil 1 (Achse 1-9/A-H) EG-2.OG			12%	719 Tage	Mon 14.07.25	Die 23.05.28																																																																																					23.05.28																																																							
992	Ausbau + TGA			8%	484 Tage	Mon 09.03.26	Don 17.02.28																																																																																					17.02.28																																																							
1032	EG Küchenbereich			1%	409 Tage	Mon 29.06.26	Don 17.02.28																																																																																					17.02.28																																																							
1063	300.024.1 Fliesen - Verlegung Boden/Wände		AN 300.024.1	0%	20 Tage	Mi 01.09.27	Die 28.09.27																													300.024.1 Fliesen - Verlegung Boden/Wände																												28.09.27																												17.02.28																																																							
1084	1.OG Cluster Mitte A			0%	195 Tage	Mon 08.02.27	Fre 12.11.27	08.02.27																																																																																				12.11.27																																																							
1106	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	10 Tage	Mon 14.06.27	Fre 25.06.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												25.06.27																																																																																			
1119	2.OG Cluster Mitte C			0%	205 Tage	Mon 25.01.27	Fre 12.11.27	25.01.27																																																																																				12.11.27																																																							
1145	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	10 Tage	Mon 31.05.27	Fre 11.06.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												11.06.27																																																																																			
1219	Bauteil 2 (Achse 2-11/H-Q) UG-4.OG			9%	661 Tage	Don 07.08.25	Mi 05.04.28																																																																																					05.04.28																																																							
1274	Ausbau + TGA			2%	517 Tage	Die 10.03.26	Mi 05.04.28																																																																																					05.04.28																																																							
1301	UG WC-Anlagen			0%	225 Tage	Die 30.03.27	Mon 21.02.28	30.03.27																																																																																				21.02.28																																																							
1315	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	20 Tage	Fre 17.09.27	Don 14.10.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												14.10.27																																																																																			
1368	1.OG Cluster Mitte B			0%	397 Tage	Die 11.08.26	Mi 15.03.28																																																																																					15.03.28																																																							
1383	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	10 Tage	Fre 24.09.27	Don 07.10.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												07.10.27																																																																																			
1408	2.OG Cluster Mitte D			0%	384 Tage	Die 11.08.26	Fre 25.02.28																																																																																					25.02.28																																																							
1423	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	10 Tage	Fre 10.09.27	Don 23.09.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												23.09.27																																																																																			
1448	3.OG Cluster Mitte E			0%	352 Tage	Don 24.09.26	Fre 25.02.28																																																																																					25.02.28																																																							
1463	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	10 Tage	Fre 27.08.27	Don 09.09.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												09.09.27																																																																																			
1488	4.OG Cluster Biologie/Physik, Hauswirtschaft			0%	360 Tage	Don 08.10.26	Mi 22.03.28																																																																																					22.03.28																																																							
1503	300.024.1 Fliesen - Verlegung Boden/Wände WC		AN 300.024.1	0%	10 Tage	Fre 13.08.27	Don 26.08.27																													300.024.1 Fliesen - Verlegung Boden/Wände WC																												26.08.27																																																																																			