

	Vorgangsname	Wer	%	Dauer	Anfang	Ende	2025	2026												2027												2028											
								Hälfte 2, 2025				Hälfte 1, 2026				Hälfte 2, 2026				Hälfte 1, 2027				Hälfte 2, 2027				Hälfte 1, 2028															
								J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M													
138	LPH 6+7 Ausschreibung + Vergabe		41%	908 Tage	Mon 01.07.24	Mi 01.03.28																																					
932	LPH 8 Bauausführung		12%	1138 Tage	Mon 18.12.23	Mon 31.07.28																																					
975	Neubau		8%	653 Tage	Mon 14.07.25	Die 29.02.26	07.25																																				
1226	Bauteil 2 (Achse 2-11/H-Q) UG-4.OG		8%	625 Tage	Don 07.08.25	Die 15.02.28	07.08.25																																				
1297	Ausbau + TGA		0%	327 Tage	Mon 19.10.26	Die 15.02.28																																					
1511	4.OG Cluster Biologie/Physik, Hauswirtschaft		0%	292 Tage	Fre 23.10.26	Mon 03.01.28																																					
1529	600.002 Möbel Fachräume - Montage Deckensystem	AN 600.002	0%	10 Tage	Fre 23.04.27	Fre 07.05.27																																					
1551	600.002 Möbel Fachräume - Aufstellung Möbel	AN 600.002	0%	18 Tage	Mi 17.11.27	Fre 10.12.27																																					
1552	600.002.1 Möbel Lehrküche - Einbau Küche	AN 600.002	0%	18 Tage	Mi 17.11.27	Fre 10.12.27																																					